

MMIPL/RB-21

DATE:-25/04/2013

NEME OF WORK:-Construction of cement concrete pavement and allied works in Pandesara GIDC area for package –VII(B) within Surat city limit

NEME OF CLIENT:-SURAT MUNICIPAL CORPORATION, SURAT

NEME OF AGENCY:- M/S. Relcon Infraprojects Ltd

NEME OF PMC:- M/S MULTI MANTECH INTERNATIONAL PVT.LTD.A'BAD.

(A) WORK OF PROGRESS

ROAD	LAYER	SIDE	CHAINAGE		STATUS
			FROM	TO	
G	EXCAVATION	RHS	0	214	WORK IN PROGRESS
E	EXCAVATION	RHS	0	174	WORK IN PROGRESS
J	M-15 200 MM DIAPIPE ENCASING	RHS	144	185	COMPLETED

(B) STOPAGE OF WORKS

ROAD	LAYER	SIDE	CHAINAGE		REASONS
			FROM	TO	
G	PQC	LHS	234	297	PAVER BRECK DOWN
G	CNS SOIL	LHS	780	953	MAN HOLE OVERFLOW
J	EMBENKMENT	RHS	200	306	MAN HOLE OVERFLOW

(C) HURDELS / CONSTRAINS

ROAD	REASONS FOR	EFFECT IN WORK
G	PAVER BRECK DOWN	PQC NOTCOMPLITED DUE TO PAVER BRECK DOWN
G	MAN HOLE OVERFLOW	SUBGRADE NOT COMPLITED DUE TO MAN HOLE OVERFLOW
E	EXCAVATOR BRECK DOWN	EXCAVATION NOT COMPLITED DUE TO EXCAVATOR BRECK DOWN

To

Dy. Ex. Engineer,
Road, SMC, Surat

Residential Engineer

Pandesara, GIDC
MMIPL, Surat

Team Leader

MMIPL, Ahmedabad