

DAILY PROGRESS REPORT

NH-48 Corridor Expansion — Demonstration Report for IntelliLink AI Pipeline Testing

Project Name	NH-48 Corridor Expansion	Project ID	PROJECT_001
Package	Package-02: Earthworks, Pavement & Structures	Report No.	DPR/2026/0828/TEST-01
Date	28 August 2026	Reporting Period	06:30–18:30
Contractor	ABC Infrastructure Pvt. Ltd.	Prepared By	Site Engineer
Weather	Morning: Cloudy Afternoon: Heavy rainfall	Status	Multiple activities completed with recorded hindrances

1. Executive Summary

The project recorded measurable progress across site clearance, earthwork, drainage layer preparation, bituminous pavement, road marking and reinforced concrete culvert activities. All quantities below are reported for AI extraction and schedule-update review; no schedule value should be changed automatically.

2. Key Progress Snapshot

Activity	Location	Reported Quantity	Unit	Issue / Status
Site Clearance & Grubbing	Km 0-10	8,500	m2	Land dispute / ROW clearance issue
Earthwork in Embankment	Km 22	1,500	m3	Labour shortage caused delay
Sub-base Drainage Layer	Km 24-26	900	m3	Material shortage — aggregate delivery delayed
Bituminous Road Work	Km 12-18	420	m	Heavy rainfall affected paving progress
Thermoplastic Road Marking	Km 30-35	3,200	m	No significant issue
Reinforced Concrete Culvert	Km 15	2	nos	No significant issue

Testing note: Site Clearance & Grubbing is intentionally high. With 45,000 m2 previously completed out of 50,000 m2 planned, adding 8,500 m2 should trigger an overflow warning.

3. Detailed Quantitative Daily Activity Report

Activity 1 — Site Clearance & Grubbing

Completed grubbing and site preparation over an area of 8,500 m2 at Km 0-10. Progress in the southern boundary was delayed due to a land dispute and right of way clearance issue. Remaining work in the disputed strip could not be released for unrestricted access.

Field	Value
Activity	Site Clearance & Grubbing
Chainage / Location	Km 0-10
Quantity Completed Today	8,500 m2
Issue	Land dispute and right of way clearance issue
Expected Schedule Task	T01

Activity 2 — Earthwork in Embankment

Subcontractor completed 1,500 m3 of Earthwork in Embankment at Km 22. Compaction and layer dressing were carried out on the available front. Work was delayed during the afternoon due to labour shortage, resulting in reduced deployment for the planned second shift.

Field	Value
Activity	Earthwork in Embankment
Chainage / Location	Km 22
Quantity Completed Today	1,500 m3
Issue	Labour shortage
Expected Schedule Task	T02

Activity 3 — Sub-base Drainage Layer

Placed and compacted 900 m3 of Sub-base Drainage Layer between Km 24 and Km 26. Aggregate supply was interrupted because the scheduled delivery was delayed. The available stock was used to continue limited operations until the work front was partially held.

Field	Value
Activity	Sub-base Drainage Layer
Chainage / Location	Km 24-26
Quantity Completed Today	900 m3
Issue	Material shortage / aggregate delivery delay
Expected Schedule Task	T03

4. Pavement and Road Furniture Activities

Activity 4 — Bituminous Road Work

During the reporting period, 420 metres of Bituminous Road Work was completed between Km 12 and Km 18. Paving operations achieved the planned morning output. Progress was affected by heavy rainfall in the afternoon, and laying operations were suspended until surface conditions became suitable.

Field	Value
Activity	Bituminous Road Work
Chainage / Location	Km 12-18
Quantity Completed Today	420 m
Issue	Heavy rainfall
Expected Schedule Task	T04

Activity 5 — Thermoplastic Road Marking

Completed 3,200 metres of Thermoplastic Road Marking from Km 30 to Km 35, including lane marking and edge-line striping. Reflective glass beads were applied as specified. No significant operational issue was reported for this activity.

Field	Value
Activity	Thermoplastic Road Marking
Chainage / Location	Km 30-35
Quantity Completed Today	3,200 m
Issue	None reported
Expected Schedule Task	T05

Activity 6 — Reinforced Concrete Culvert

Constructed and cured 2 nos of Reinforced Concrete Culvert at Km 15 according to approved specifications. Concrete placement, curing arrangements and dimensional checks were completed. No significant issue was reported.

Field	Value
Activity	Reinforced Concrete Culvert
Chainage / Location	Km 15
Quantity Completed Today	2 nos
Issue	None reported
Expected Schedule Task	T06

5. Activity Evidence Statements

Progress evidence was recorded through site measurement notes, engineer observations and work-front reports. The sentences above intentionally contain direct quantity, activity and chainage information so an extraction system can associate the evidence with structured fields.

6. Hindrances, Issues and Impact Assessment

Issue Category	Evidence / Description	Affected Activity	Operational Impact
Land Issue	Land dispute and right of way clearance issue at the site clearance and grubbing	Site Clearance and Grubbing	Restricted access to remaining work front.
Labour Shortage	Reduced labour deployment during the afternoon shift	Earthwork in Embankment	Lower production than planned.
Material Shortage	Aggregate delivery delayed and available stock was limited	Sub-base Drainage Layer	Partial holding of the work front.
Heavy Rainfall	Heavy rainfall affected paving operations and surface finishing	Pavement Road Work	Afternoon laying suspended.
No Issue	No significant issue reported.	Thermoplastic Road Marking	Activity completed normally.
No Issue	No significant issue reported.	Reinforced Concrete Culvert	Activity completed normally.

7. Manpower Deployed

Category	Number	Primary Work Front
Site Engineers	4	All locations
Supervisors	8	Earthworks, pavement and structures
Skilled Labour	46	Culvert, marking and paving
Unskilled Labour	72	Site clearance and earthwork
Equipment Operators	14	Paver, roller, excavator and dumpers
Total	144	All work fronts

8. Machinery and Equipment

Equipment	Hours / Status	Remarks
Paver	5.0 hours	Stopped after heavy rainfall
Excavator	8.5 hours	Earthwork and site clearance
Vibratory Roller	7.0 hours	Compaction of embankment and drainage layer
Dumpers	Multiple trips	Aggregate movement affected by delayed supply
Concrete Mixer / Vibrator	Normal operation	Culvert work support

9. Materials, Quality Observations and Next-Day Plan

Material	Status	Relevant Observation
Bitumen / Asphalt Mix	Available	Paving output reduced by rainfall, not material shortage.
Aggregate	Delayed	Supply interruption affected Sub-base Drainage Layer work.
Cement	Available	Used for culvert-related work.
Thermoplastic Paint	Available	Road marking completed as planned.
Reinforcement Steel	Available	No significant issue reported for culvert activity.

Quality / Inspection Observations

- Bituminous work completed before rainfall was visually inspected and recorded for subsequent quality checks.
- Embankment layers completed at Km 22 were subjected to routine compaction and level checks.
- Culvert work at Km 15 was recorded as constructed and cured according to approved specifications.
- Thermoplastic road markings were inspected for alignment and continuity.

Next-Day Plan

- Resume Bituminous Road Work between Km 12 and Km 18 subject to acceptable weather and surface conditions.
- Increase labour deployment for Earthwork in Embankment at Km 22.
- Restore aggregate supply and continue Sub-base Drainage Layer work between Km 24 and Km 26.
- Coordinate land and right of way clearance for the remaining Site Clearance & Grubbing front.
- Continue curing and inspection activities for the Reinforced Concrete Culvert at Km 15.

10. AI Pipeline Test Expectations

Test	Expected Result
Extraction	Six activities should be identifiable from the report.
Quantity & Unit	8,500 m2; 1,500 m3; 900 m3; 420 m; 3,200 m; 2 nos.
Location	Km 0-10; Km 22; Km 24-26; Km 12-18; Km 30-35; Km 15.
Issue Detection	Land issue, labour shortage, material shortage, heavy rainfall, and two no-issue activities.
Schedule Matching	Expected matches: T01, T02, T03, T04, T05 and T06.
Overflow Validation	T01 should flag 45,000 m2 + 8,500 m2 as exceeding the 50,000 m2 planned quantity.
Human Review	All proposed updates should remain subject to approval.

Prepared for IntelliLink AI prototype testing — fictional but realistic test data. Not an official project record.